

21 December 2018



Building Control Consultants
Oaks End
Lower Broad Oak Road
West Hill
Ottery St Mary
Devon EX11 1XH

t: 01404 811 590
m: 07814 575 282
e: maurizio@mga-ltd.co.uk
Company No. 4878342

Dear Mr Bowden,

Plot 1 & 2, Former Garages Site, Longdown Rd, Longdown, Devon
Air Tightness Pressure Test Results
Our Ref: AT/18/133 Your Ref:

Further to the air permeability test on the 27 November 2018. Please find enclosed the Air Tightness Pressure Test result, Equipment Calibration Certificates & Training Certificate.

- **Design Air Permeability Plots 1 & 2 – 5.00m³/h.m² @ 50Pa**
- **Measured Air Permeability Plot 1 – 1.51m³/h.m² @ 50Pa – PASS**
Measured Air Permeability Plot 2 – 1.57m³/h.m² @ 50Pa - PASS

Please forward the email version of the enclosed Air Test result & associated documents to your Building Control body for *formal approval*.

If you require any further information, please do not hesitate to contact me.

Yours sincerely,

A handwritten signature in black ink, appearing to read 'M. Assante', is written over a light grey background.

Maurizio Assante
MGA Consultancy Ltd
Building Control Consultants
Enc.

